

**FIELD INSPECTION REPORT**  
**PERMIT # 121003**

		Report No. 22	Page 1	of 1
Project	Admiralty Club Condominium	Inspection for	Concrete Repair & Painting project	
Day/Date	Wednesday, 11 July, 2012	Job No.	10-868	
Location	3606 South Peninsula Drive	Engineer	Robert A. Fitzpatrick, P.E.	
Contractor	AAT Restoration Group	Project Foreman:	Chet Darby	
Subcontractor	None	Inspector:	TJ Snook/Robert Fitzpatrick	
Weather	Sunny light breeze 30% chance of rain in forecast			
Air Temperature	80 degrees @ 8:00 AM			
Workforce (Total)	10 with superintendent			
Activities:	Paint 03/04 and 09/10 window stacks and begin 7 <sup>th</sup> floor deck coating			

**Inspectors' Report:**

The Contractor finished painting the 03/04 and 09/10 window stacks this morning and will be moving the swing stages over to the 04/05 and 08/09 stacks this afternoon. The coating was inspected with no defects noted. Tomorrow, the Contractor will wash the stacks.

Yesterday, The Contractor applied the 580 decorative coating to the 7<sup>th</sup> floor walkway. This morning, the Contractor began taping the border and tile pattern on the North half of the walkways. The knock down finish coat will be applied this afternoon. They will continue taping the 7<sup>th</sup> walkway after the knock down on the North half is sprayed.

In FR#20 the Inspector noted that Unit 403's shutters needed to be removed; This is a typo. The Shutters on Unit 304 need to be removed to properly repair the column.

Engineers Signature

Robert A. Fitzpatrick, P.E #38626.

Date

**Special Inspector #0693**