

FIELD INSPECTION REPORT
PERMIT # 121003

		Report No. 23	Page 1	of 1
Project	Admiralty Club Condominium	Inspection for	Concrete Repair & Painting project	
Day/Date	Thursday, 12 July, 2012	Job No.	10-868	
Location	3606 South Peninsula Drive	Engineer	Robert A. Fitzpatrick, P.E.	
Contractor	AAT Restoration Group	Project Foreman:	Chet Darby	
Subcontractor	None	Inspector:	TJ Snook/Robert Fitzpatrick	
Weather	Cloudy light breeze 30% chance of rain in forecast			
Air Temperature	76 degrees @ 12:30 PM			
Workforce (Total)	9			
Activities:	Wash 04/05 and 08/09 stacks and finish the knock down coating on the 7 th floor walkway			

Inspectors' Report:

The Contractor pressure washed the 04/05 and 08/09 balcony stacks today to remove dirt and loose chalky paint in preparation for painting. Tomorrow, they will begin making stucco and concrete repairs.

It rained on-site today causing the tape on the 7th floor walkway to curl up along the edges which required the Contractor to have to re-tape much of the walkway. The deck needs to be dry before taping and before the coating can be applied. The Contractor spent a few hours air drying the deck with leaf blowers so the knock down finish could be applied on the South side of the 7th floor walkway today.

Tomorrow, the 2 coats of the clear sealer will be applied to the 7th floor walkway.

Engineers Signature

Robert A. Fitzpatrick, P.E #38626.

Date

Special Inspector #0693