

FIELD INSPECTION REPORT
PERMIT # 121003

		Report No. 34 Page 1 of 1			
Project	Admiralty Club Condominium	Inspection for	Concrete Repair & Painting project		
Day/Date	Monday, 20 August, 2012	Job No.	10-868		
Location	3606 South Peninsula Drive	Engineer	Robert A. Fitzpatrick, P.E.		
Contractor	AAT Restoration Group	Project Foreman:	Chet Darby		
Subcontractor	None	Inspector:	TJ Snook/Robert Fitzpatrick		
Weather	Sunny light breeze 50% chance of rain in forecast				
Air Temperature	84 degrees @ 1:00 PM				
Workforce (Total)	9				
Activities:	Apply first coat on 8 th floor walkway and enlarge 1 st floor columns				

Inspectors' Report:

The Contractor continued casting the wall, window sill and column repair excavations on the 06/07 balcony stack. Once this is complete, the Contractor will continue prime coating the stack.

The Contractor continues to repair the base of the 1st floor columns on the West elevation. The Contractor will have them excavated and ready for inspection tomorrow, before casting them with a repair mortar.

Friday, the Contractor finished applying the clear sealers to the 2nd floor walkway. Today, they applied the top coat sanded to rejection on the 8th floor walkway IAW the Manufacturer's Specifications. Tomorrow, they will apply the 580 decorative coating to the 8th floor walkway.

Engineers Signature

Robert A. Fitzpatrick, P.E #38626.

Date

Special Inspector #0693