

FIELD INSPECTION REPORT
PERMIT # 121003

		Report No. 28 Page 1 of 1			
Project	Admiralty Club Condominium	Inspection for	Concrete Repair & Painting project		
Day/Date	Monday, 23 July, 2012	Job No.	10-868		
Location	3606 South Peninsula Drive	Engineer	Robert A. Fitzpatrick, P.E.		
Contractor	AAT Restoration Group	Project Foreman:	Chet Darby		
Subcontractor	None	Inspector:	TJ Snook/Robert Fitzpatrick		
Weather Partly Cloudy light breeze 60% chance of rain in forecast					
Air Temperature 81 degrees @ 9:00 AM					
Workforce (Total) 7					
Activities: Begin coatings on 5 th floor walkway and finish stucco repairs on 04/05					

Inspectors' Report:

The Contractor finished stucco repairs on the 04/05 and 08/09 stacks. The Inspector measured the stucco repairs for documentation on Record of Repair #11. The 08/09 stacks have been cut in. The Contractor began knife grading cracks on the 04/05 stacks and will begin cutting in the sliding glass doors once that is complete.

The Contractor finished the deck coating on the 6th floor and has moved down to the 5th floor today. The Contractor began to apply walkway coatings to include the top coat and sand to increase surface friction or slip resistance. The coating was being applied at 15-20 wet mils IAW the Manufacturer's Specifications. The Inspector was randomly verifying the millage. Tomorrow, the Contractor will apply the 580 decorative coating followed by the knock down finish and protective clear coats. The Contractor has installed the cant bead down to the 4th floor. The cant bead was neatly applied with uniform throat, properly tooled and compressed.

Engineers Signature

Robert A. Fitzpatrick, P.E #38626.

Date

Special Inspector #0693