

**FIELD INSPECTION REPORT**  
**PERMIT # 121003**

		Report No. 31	Page 1	of 1
Project	Admiralty Club Condominium	Inspection for	Concrete Repair & Painting project	
Day/Date	Thursday, 9 August, 2012	Job No.	10-868	
Location	3606 South Peninsula Drive	Engineer	Robert A. Fitzpatrick, P.E.	
Contractor	AAT Restoration Group	Project Foreman:	Chet Darby	
Subcontractor	None	Inspector:	TJ Snook/Robert Fitzpatrick	
Weather	Sunny light breeze 20% chance of rain in forecast			
Air Temperature	76 degrees @ 8:00 AM			
Workforce (Total)	9			
Activities:	Apply decorative coat on 3 <sup>th</sup> floor walkway and prime the 07/08 stacks			
<b>Inspectors' Report:</b>				
<p>The concrete spalls on a window header and two wall spalls on the 05/06 window stack were excavated and ready for inspection today. The excavations were to sound concrete and the repair area was shaped in general conformance with ICRI standards for geometry and had proper aggregate profile and circumference space around the reinforcing steel. The Engineer approved the excavations for concrete placement with a repair mortar.</p> <p>The Contractor began application of the prime coat on the 07/08 window stack. Once they finish casting the repairs on the 05/06 window stack, the Contractor will begin the prime coat for the 05/06 stack.</p> <p>Yesterday, the Contractor taped the North half of the 3<sup>rd</sup> floor walkway and applied the knock down finish IAW the Manufacturer's Specifications. Today, the Contractor taped the South half of the walkway and will apply the knock down finish after taping is completed. Tomorrow, the 2 coats of clear sealer will be applied to the 3<sup>rd</sup> floor walkway.</p> <p>Painting on the South perimeter wall was in progress.</p>				

Engineers Signature

Robert A. Fitzpatrick, P.E #38626.

Date

**Special Inspector #0693**