

FIELD INSPECTION REPORT
PERMIT # 121003

		Report No. 36 Page 1 of 1			
Project	Admiralty Club Condominium	Inspection for	Concrete Repair & Painting project		
Day/Date	Wednesday, 22 August, 2012	Job No.	10-868		
Location	3606 South Peninsula Drive	Engineer	Robert A. Fitzpatrick, P.E.		
Contractor	AAT Restoration Group	Project Foreman:	Chet Darby		
Subcontractor	None	Inspector:	TJ Snook/Robert Fitzpatrick		
Weather Sunny light breeze 60% chance of rain in forecast					
Air Temperature 77 degrees @ 9:00 AM					
Workforce (Total) 8					
Activities: Apply knock down finish on 8 th floor walkway and prime the 06/07 stack					

Inspectors' Report:

The Contractor began priming the 06/07 stack this morning.

The Contractor taped off the walkway diagonal joints and applied the knock down finish to the North half of the 8th floor walkway. Tomorrow, they will begin taping the South half of the walkway and applying the knock down finish. Friday, the 2 coats of clear sealer will be applied. This will complete the coating of the elevated walkways.

Engineers Signature

Robert A. Fitzpatrick, P.E #38626.

Date

Special Inspector #0693