

**FIELD INSPECTION REPORT**  
**PERMIT # 121003**

		Report No. 38	Page 1	of 1
Project	Admiralty Club Condominium	Inspection for	Concrete Repair & Painting project	
Day/Date	Tuesday, 28 August, 2012	Job No.	10-868	
Location	3606 South Peninsula Drive	Engineer	Robert A. Fitzpatrick, P.E.	
Contractor	AAT Restoration Group	Project Foreman:	Chet Darby	
Subcontractor	None	Inspector:	TJ Snook/Robert Fitzpatrick	
Weather	Sunny light breeze 70% chance of rain in forecast			
Air Temperature	88 degrees @ 11:00 AM			
Workforce (Total)	5			
Activities:	Paint/Prime 06/07 stack and cast 1 <sup>st</sup> floor columns			

**Inspectors' Report:**

A work day was lost on Monday due to tropical storm Isaac.

The 06/07 stack painting has been cut in with priming being completed on the 06 stack. The 06 stack was receiving the final coat of paint today. The 07 stack still remains to be primed and painted.

The column on Unit 101's balcony was excavated and ready for inspection. The Inspector verified that the excavation was to sound concrete, shaped in general conformance with ICRI standards for geometry and had proper aggregate profile and circumference space around the reinforcing steel. The Engineer approved the excavation for concrete placement with a repair mortar. The column will be cast with the enlarged collar to increase clear cover over the steel as directed by the Engineer IAW Drawing SK1. The enlarged collar is being installed on the column on Unit 102's balcony. There is no concrete damage on the column because it was repaired earlier in the project. These are the last columns to be enlarged.

The Contractor will finish punch out of the entire building and painting of the 06/07 stack this week. Next week the Engineer, Inspector, and Owner will put together the final punch for the Contractor.

Engineers Signature

Robert A. Fitzpatrick, P.E #38626.  
**Special Inspector #0693**

Date