

FIELD INSPECTION REPORT
PERMIT # 121003

		Report No. 30 Page 1 of 1			
Project	Admiralty Club Condominium	Inspection for	Concrete Repair & Painting project		
Day/Date	Tuesday, 7 August, 2012	Job No.	10-868		
Location	3606 South Peninsula Drive	Engineer	Robert A. Fitzpatrick, P.E.		
Contractor	AAT Restoration Group	Project Foreman:	Chet Darby		
Subcontractor	None	Inspector:	TJ Snook/Robert Fitzpatrick		
Weather	Sunny light breeze 50% chance of rain in forecast				
Air Temperature	79 degrees @ 8:00 AM				
Workforce (Total)	8				
Activities: Apply 2nd coat on 3 th floor walkway and pressure wash the 05/06 and 07/08 stacks					

Inspectors' Report:

The Contractor moved the swing stages to the final 05/06 and 07/08 window stacks and pressure washed them today. The Inspector sounded both window stacks this afternoon. There was minimal concrete damage found. The Contractor pressure washed the South perimeter fence.

The paint coating on the 04/05 and 08/09 balcony stacks was uniformly applied with proper millage and no pin-holes or holidays were detected. The paint application was accepted.

The Contractor applied the 580 decorative coating to the 3rd floor walkway IAW the Manufacturer's Specifications. Tomorrow, the Contractor will begin taping the border and tile pattern on the walkway and applying the knock down finish coat.

Engineers Signature

Robert A. Fitzpatrick, P.E #38626.

Date

Special Inspector #0693