

FIELD INSPECTION REPORT
PERMIT # 121003

		Report No. 37	Page 1	of 1
Project	Admiralty Club Condominium	Inspection for	Concrete Repair & Painting project	
Day/Date	Friday, 24 August, 2012	Job No.	10-868	
Location	3606 South Peninsula Drive	Engineer	Robert A. Fitzpatrick, P.E.	
Contractor	AAT Restoration Group	Project Foreman:	Chet Darby	
Subcontractor	None	Inspector:	TJ Snook/Robert Fitzpatrick	
Weather	Sunny light breeze 30% chance of rain in forecast			
Air Temperature	77 degrees @ 10:00 AM			
Workforce (Total)	6			
Activities:	Apply clear sealer on 8 th floor walkway, cast 1 st floor columns and prime the 06/07 stack			

Inspectors' Report:

The trim has been painted on the 06/07 stack and application of prime coat should be completed this afternoon.

The footing reinforcing steel in columns 103, 104 and 106 are being supplemented as directed by the Engineer with #5 dowels epoxied 8 inches into the slab towards the footing. Once completed, the excavations will be cast with the enlarged collars to increase clear cover over the steel as directed by the Engineer IAW Drawing SK1.

Two coats of clear sealer are being applied to the North half of the 8th floor walkway IAW the Manufacturer's Specifications. This will complete the coating of the elevated walkways. Punch out items are being addressed by the Contractor as the job comes to completion.

Engineers Signature

Robert A. Fitzpatrick, P.E #38626.

Date

Special Inspector #0693